

2018 Improvement Scheme Updates (In Current Delivery Programme)

Confirm job #	PM	Scheme Name	Description	CLC	May 2018 Update
6009033	Peter Bradley	Horsham Contraflow Cycle Scheme	Contra Flow Cycle Facilities	North Horsham	Still at preliminary design stage, trying to find solutions acceptable to the local community. Workshop with elected members, parish/neighbourhood and district councillors planned late June. No timescales yet on delivery of this S106 funded work.
6008902	Peter Bradley	Bliinghurst Bypass Footbridge Lighting Improve	Lighting improvements on existing footbridge	North Horsham	Designs complete, SSE quotation received, Purchase Order being raised, waiting for a programme date. Aiming for completion before Billingshurst bonfire night celebration. Depends on contractor availability and road space to do road crossing on A29.
6008906	Roland Plumb	The Alders, Billingshurst Improvements	Footway and uncontrolled crossing improvements	North Horsham	Design largely complete. Reviewing options for developer delivery as part of the larger A272 works
6008895	Simon Osborne	Christs Hospital PROW Improvements	PROW including new raised embankment through	North Horsham	Scheme is being redesigned using less environmentally intrusive route. Anticipated construction in the 19/20 works programme.
6010305	Roland Plumb	Charlwood Road, Rusper	Need for improved crossing facilities to help disabled access to day centre	North Horsham	Consultants design planned in 18/19
6010306	Barry Edmunds	A264 by the Faygate Roundabout	requesting a crossing over the A264 by Faygate Roundabout - Provide formal pedestrian crossing facility	North Horsham	Gateway 1 complete, scheme is being designed by the WSCC Signals Contractor within the 18/19 Programme.
6010316	Roland Plumb	Chapel Road Footway	Provision of new footway length	North Horsham	Consultants design planned in 18/19
6010274	Peter Bradley	Marringdean Road	Footpath - To support recent developments and link where there is no footway.	North Horsham	Prelim design work underway, aiming for detailed design completion in 18/19 and implementation in 19/20.
6009725	Peter Bradley	Heron Way	Safer Routes to School	North Horsham	SSE electrical works only. Being promoted by Local Transport Improvement team (Matt Street).