

2018 Improvement Scheme Updates (In Current Delivery Programme)

Confirm job #	PM	Scheme Name	Description	CLC	May 2018 Update
6008900	Simon Osborne	School Hill, Storrington HGV Signing	HGV signing	Chanctonbury	Design is primarily completed, advertisement of the required TRO is due in June'18 following informal consultation.
64931	Roland Plumb	Lower Street, Pulborough Enhancements	Footway Improvements	Chanctonbury	Works completed in March '18.
6010303	Simon Osborne	Thakeham, B2139 Jackets Hill speed reduction	Request for reduced speed limit to support safer route to school. - Reduce speed limit to 40mph. Needs increased measures to ensure compliance.	Chanctonbury	Gateway 1 complete. Scheme is currently being designed internally within the 18/19 Improvements Programme.
6010304	Peter Bradley	Cowfold, A24 / A23 jw A272	Air quality problem in Cowold village, exacerbated by HGV traffic. - Provide advisory HGV routing signs on A24 and A23 to avoid Cowfold as requested by the Steering Group	Chanctonbury	Early work has raised concern over the viability of long distance lorry route signing (what message would work and what impact there might be). Considering what data is required.
6010317	Simon Osborne	Pedestrian Improvements to Water Lane	Roundabout with B2139 - On border of Thakeham and Sullington.	Chanctonbury	Preliminary design is complete and Gateway 2 due in May'18 to discuss the most appropriate option to design.
	Peter Bradley	Wiston Bends	Localised road widening, stabilisation and VRS	Chanctonbury	Next stage is to review the options appraisal and secure a recommendation. £50k sought for continuation of design. No delivery programme possible at this stage.