

COMMUNITY HIGHWAY SCHEMES – Update September 2018

Introduction

The current prioritisation process for Community Highway Schemes (community-led improvement schemes) was established in 2016. This process is a 'prioritised approach' where community requests are considered by assessment against a scoring matrix and the resulting priority scores are used as a basis to establish a forward programme for these works. The programme is subject to funding availability (county council capital funding and developer contributions secured under s106 agreements) and resources.

Evaluation of Submitted Schemes

In line with the agreed process, a moderation team, comprising of officers of from Highways Operations (Area Teams), Highways Improvements and an Independent officer met in August and September 2018 to consider all applications for improvements schemes received by 31 July 2018. Over 60 applications were submitted

It has previously been determined that a minimum score of 40 points is required for a scheme to meet the set criteria appropriate to deliver a sustainable and beneficial highways improvement that aligns with the County Council priorities.

It should be noted a score of over 40 in this process does not always guarantee a scheme will be programmed as it depends on the available budget set on an annual basis.

Results of Evaluation

The 12 schemes achieving the 40 point minimum score and recommended for progression to the next stage of the process are shown in Appendix A, the schemes not achieving the 40 point score and not recommended for progression are shown in Appendix B.

Schemes in Appendix A will form the proposed community schemes programme which will be included on the WSCC Annual Delivery Programme for design in 2019/20. The Annual Delivery Programme is subject to final budget allocations and programme approval. It is planned to start delivering these schemes as part of the WSCC Annual Delivery Programme from 20/21 onwards (again subject to feasibility & availability of funding).

Some schemes of a more complex nature involving a greater degree of public consultation or legal orders may need to be constructed in subsequent years.

As part of all scheme design and feasibility, there may be issues identified in more detailed investigations and surveys which demonstrate that a scheme is no longer viable.

Schemes in Appendix B will not be progressed. However, should additional supporting information become available they could be resubmitted in the future. For example, if there is a material change to circumstances since the original application that could alter the scoring of the application such as a new external funding opportunity has arisen or a new consultation exercise has been undertaken and provides new supporting evidence.

Update on schemes previously agreed for progression

Currently 36 schemes have been approved for progression since the Community Highway Scheme process was introduced in 2016; progress of these schemes is shown in Appendix C & D

Future Applications

We would like to encourage online applications for new Community Highway Schemes to be considered for possible inclusion in the 2020/21 annual works programme for design and feasibility. To ensure we meet the new timetable for budget setting and approval, applications need to be received by the end of June 2019.

Appendices

Appendix A – Community Highway Schemes Approved Sept 2018

Appendix B – Community Highway Schemes Rejected Sept 2018

Appendix C–Community Highway Schemes Approved 2017 Update Sept 18

Appendix D- Community Highway Schemes Approved 2016 Update Sept 18

Community Highway Schemes 2018 - Approved September 2018

Appendix A

Applicant	Parish	Local Member	Scheme Name	Description	Approx Cost	CLC	Comments
Parish/ Town Council	Lancing	Ann Bridges	Brighton Road - Crossing	Controlled Pedestrian Crossing to Beach Green	£80,000	Adur	Community Scheme has been reviewed and accepted as meeting criteria for progression. Subject to approval of budget and Annual Delivery Programme, this will now be designed in 19/20 with delivery 20/21 onwards. Please note all schemes are subject to feasibility which can result in issues which may prevent final delivery.
Individual	Storrington	Paul A Marshall	Fryern Road Storrington - new footway	Provide footway connectivity to bus stops	£15,000	Chanctonbury	Community Scheme has been reviewed and accepted as meeting criteria for progression. Subject to approval of budget and Annual Delivery Programme, this will now be designed in 19/20 with delivery 20/21 onwards. Please note all schemes are subject to feasibility which can result in issues which may prevent final delivery.
Community Group	West Grinstead	Lionel Barnard	High Street Partridge Green traffic calming and 20mph speed limit	Chicane build outs and a 20 mph	£15,000	Chanctonbury	Community Scheme has been reviewed and accepted as meeting criteria for progression. Subject to approval of budget and Annual Delivery Programme, this will now be designed in 19/20 with delivery 20/21 onwards. Please note all schemes are subject to feasibility which can result in issues which may prevent final delivery.
Parish/ Town Council	Amberley	Paul A Marshall	B2139 Turnpike Road Footway extension	Extend existing footway over culvert to school playing field	£100,000	Chanctonbury	Community Scheme has been reviewed and accepted as meeting criteria for progression. Subject to approval of budget and Annual Delivery Programme, this will now be designed in 19/20 with delivery 20/21 onwards. Please note all schemes are subject to feasibility which can result in issues which may prevent final delivery.
Community Group	Boxgrove	Jeremy Hunt	The Street - Highway Improvements	The scheme will concentrate on footway improvements as other items not deliverable	£100,000	Chichester South	Community Scheme has been reviewed and accepted as meeting criteria for progression. Subject to approval of budget and Annual Delivery Programme, this will now be designed in 19/20 with delivery 20/21 onwards. Please note all schemes are subject to feasibility which can result in issues which may prevent final delivery.
Other	N/A	Bob Lanzer	Matthews Drive Chicane removal	Remove Chicanes & replace with speed cushions	£80,000	Crawley	Community Scheme has been reviewed and accepted as meeting criteria for progression. Subject to approval of budget and Annual Delivery Programme, this will now be designed in 19/20 with delivery 20/21 onwards. Please note all schemes are subject to feasibility which can result in issues which may prevent final delivery.
Individual	N/A	Bob Lanzer	Turners Hill Road	Controlled Pedestrian Crossing & Traffic Calming	£80,000	Crawley	Community Scheme has been reviewed and accepted as meeting criteria for progression. Subject to approval of budget and Annual Delivery Programme, this will now be designed in 19/20 with delivery 20/21 onwards. Please note all schemes are subject to feasibility which can result in issues which may prevent final delivery.
WSCC Member	N/A	Richard Burrett	Copthorne Road	Controlled Pedestrian Crossing	£80,000	Crawley	Community Scheme has been reviewed and accepted as meeting criteria for progression. Subject to approval of budget and Annual Delivery Programme, this will now be designed in 19/20 with delivery 20/21 onwards. Please note all schemes are subject to feasibility which can result in issues which may prevent final delivery.

Applicant	Parish	Local Member	Scheme Name	Description	Approx Cost	CLC	Comments
Parish/ Town Council	Ferring	Roger Elkins	Ferring Street ped refuge	Pedestrian refuge	£40,000	Joint Eastern Arun	Community Scheme has been reviewed and accepted as meeting criteria for progression. Subject to approval of budget and Annual Delivery Programme, this will now be designed in 19/20 with delivery 20/21 onwards. Please note all schemes are subject to feasibility which can result in issues which may prevent final delivery.
Parish/ Town Council	Petworth	Janet Dunction	Crossing request A272	Controlled Pedestrian Crossing	£80,000	North Chichester	Community Scheme has been reviewed and accepted as meeting criteria for progression. Subject to approval of budget and Annual Delivery Programme, this will now be designed in 19/20 with delivery 20/21 onwards. Please note all schemes are subject to feasibility which can result in issues which may prevent final delivery.
WSCC Member	Brugess Hill	Anne Jones	Kingsway	Central Refuge & Dropped Crossing, Bridleway Crossing	£25,000	North Mid Sussex	Community Scheme has been reviewed and accepted as meeting criteria for progression. Subject to approval of budget and Annual Delivery Programme, this will now be designed in 19/20 with delivery 20/21 onwards. Please note all schemes are subject to feasibility which can result in issues which may prevent final delivery.
Parish/ Town Council	East Grinstead	Jacque Russell	Little King Street step replacement	Replace steps with ramp	£30,000	North Mid Sussex	Community Scheme has been reviewed and accepted as meeting criteria for progression. Subject to approval of budget and Annual Delivery Programme, this will now be designed in 19/20 with delivery 20/21 onwards. Please note all schemes are subject to feasibility which can result in issues which may prevent final delivery.

Community Highway Schemes 2018 - Rejected September 2018 - Appendix B

Applicant	Parish	Local Member	Scheme Name	Description	Approx. Cost	CLC	Comments
Individual	N/A	Debbie Kennard	Pond Road Controlled Crossing	Controlled crossing	£80,000.00	Adur	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Individual	Shoreham/South wick	Debbie Kennard	Eastern Avenue Crossing	Crossing near school	£80,000.00	Adur	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process. Some local I residents have already indicated that they would object to the proposal
Parish/ Town Council	Haywards Heath	Pete Bradbury	Age UK crossing	Improve ped access	£80,000.00	Central & South Mid Sussex	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Parish/ Town Council	Haywards Heath	Pete Bradbury	Bolnore Rd - Improved ped access	Improve ped access	£50,000.00	Central & South Mid Sussex	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process. Issue with Byway Open To All Traffic status
WSCC Member	Hassocks	Kirsty Lord	Dale Ave pedestrian improvements	School access improvements	£60,000.00	Central & South Mid Sussex	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process., Further work to be done with Safe Route to School team to establish what is required and identified in the School Travel Plan
WSCC Member	Burgess hill	Anne Jones	Woodland Ave	Verge Parking Scheme	N/A	Central & South Mid Sussex	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Community Group	Steyning	David Barling	Church Street Steyning pedestrian crossing facilities	Provision of crossing facilities for children	£55,000.00	Chanctonbury	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.. Further work should be done with Local Transport Improvement Team.to establish what is required and identified in the School Travel Plan
Parish/ Town Council	Upper Beeding	David Barling	A2037 Henfield Road and Shoreham Road - Speed Reduction Measures	Provide speed reduction measures such as Vehicle Activated Signs to slow traffic	£25,000.00	Chanctonbury	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process. .Compliance of speed limit to be monitored, if necessary a new application should be made for speed reducing measures
Community Group	Storrington	Paul A Marshall	Fern Road and adjoining roads traffic calming & traffic management	Provide measures to reduce traffic flow and speeds	£60,000.00	Chanctonbury	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Parish/ Town Council	Ashington	Paul A Marshall	Hole Street Footway provision	New footway to link to existing under the A24	£200,000.00	Chanctonbury	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Parish/ Town Council	Upper Beeding	David Barling	A283 Steyning Road improved footway	Widen / realign footway and provide ped crossing facilities.	£120,000.00	Chanctonbury	To be considered as an LTIP scheme
Parish/ Town Council	Woodmancote	David Barling	Woodmancote - provision of poles for erection of PC funded SID	Provide 4 poles for the PC to erect their SID	£1,000.00	Chanctonbury	Not considered suitable for progression under this process
Parish/ Town Council	Wiston	Paul A Marshall	Hole Street Wiston request for a 30mph speed limit and traffic calming	No specific measures identified.	£20,000.00	Chanctonbury	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process. .

Applicant	Parish	Local Member	Scheme Name	Description	Approx. Cost	CLC	Comments
Parish/ Town Council	Thakeham	Pat Arculus	B2139 Picketty Corner Thakeham junction improvement	Request to improve sightlines or slow approach speeds	£60,000.00	Chanctonbury	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Individual	Pulborough	Pat Arculus	A283 Lower Street footway improvements	Widen footway and control traffic movement	£200,000.00	Chanctonbury	Cost of scheme likely to fall outside the scope of Community Highway schemes
WSCC Member	N/A	Richard Burrett	St Mary's Drive	Traffic calming	£75,000.00	Crawley	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
WSCC Member	N/A	Richard Burrett	Somerville Drive	Traffic Calming	£75,000.00	Crawley	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Individual	N/A	Sue Mullins	Broadway	Controlled Crossing	N/A	Crawley	Scheme not supported by Local Member / no desire line
Individual	N/A	Charles Petts	Stephenson Way	Traffic Calming	N/A	Crawley	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Individual	N/A	Brenda Smith	Lady Margaret Road	Traffic Calming	N/A	Crawley	Scheme not supported by Local Member
Individual	Rustington	Dan Purchase	The Street Rustington	New crossing facility to access Doctors	£80,000.00	Joint Eastern Arun	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process. No evidence of wider community support & conflicts with bus stops that may have been lost & other site constraints
Community Group	Littlehampton	James Walsh	Sea Road	Zebra Crossing	£40,000.00	Joint Eastern Arun	Scheme deferred for further investigatory work, to be moderated 19/20
WSCC Member	Middleton	Jacky Pendleton	Pedestrian Crossing facility	introduce a crossing facility	£20,000.00	Joint West Arun	No feasible location identified due to site constraints
Individual	Bersted	David Edwards	A29 Shripney Road	Shared cycling facility link	£400,000.00	Joint West Arun	Estimated cost beyond the scope of Community Highway Scheme, to be referred to Local Transport Improvement Process
Individual	Horsham	Morwen Millson	Blackbridge Lane Pedestrian refuge	Elderly residents needing help to cross the road with a refuge island	£20,000.00	North Horsham	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Parish/ Town Council	Warnham	Christian Mitchell	Church Street Pedestrian Crossing facility	Developer related	£70,000.00	North Horsham	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.

Applicant	Parish	Local Member	Scheme Name	Description	Approx. Cost	CLC	Comments
Parish/ Town Council	Slinfold	Christian Mitchell	Slinfold Traffic Calming	Speed reduction / traffic calming measures in village	£40,000.00	North Horsham	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Individual	Horsham	Morwen Millson	Hills Farm Lane jw Guildford Road Pedestrian refuge	New ped refuge to help crossing wide bellmouth	£80,000.00	North Horsham	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Individual	North Horsham	Andrew Baldwin	Lambs Farm Road Traffic calming	Residents concerned about speed of traffic and parking near shops	£30,000.00	North Horsham	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Individual	Horsham	Nigel Dennis	London Road Horsham One Way and contraflow cycle lane	Make road one way and provide traffic a cycle contraflow	£20,000.00	North Horsham	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Community Group	Billingshurst	Amanda Jupp	Adversane X roads speed limit and gateways	Reduce 40mph to 30mph in village (2011 amendment) and install gateways.	£20,000.00	North Horsham	Await results of surveys currently planned, possible new application next year
Parish/ Town Council	Warnham	Christian Mitchell	Friday Street Traffic Calming	Parish Council design already done	£25,000.00	North Horsham	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Parish/ Town Council	Warnham	Christian Mitchell	Bell Road Traffic Calming	New scheme not yet designed	£40,000.00	North Horsham	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.. Parish Council may be able to deliver this via 278 agreement
Parish/ Town Council	Rusper	Liz Kitchen	East Street Rusper - poles for PC funded SID	Poles to be installed for a PC SID to be erected.	£1,500.00	North Horsham	Not considered suitable for a community highway scheme
Community Group	Horsham	Nigel Dennis	West Parade Horsham width restriction and 20mph speed limit	Request for a width restriction TRO, 20mph speed limit and physical road narrowing measures.	£40,000.00	North Horsham	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Parish/ Town Council	Itchingfield	Amanda Jupp	Barns Green village crossroads Mini roundabout	Provide a mini roundabout on the crossroads	£90,000.00	North Horsham	Community Scheme has been considered and there is insufficient space to construct a roundabout. Footway scheme to be consider as part of the Local Transport improvement Programme.
Parish/ Town Council	Billingshurst	Amanda Jupp	Station Road Billingshurst	Zebra Crossing	£180,000.00	North Horsham	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.

Applicant	Parish	Local Member	Scheme Name	Description	Approx. Cost	CLC	Comments
Parish/ Town Council	West Hoathly	Andrew Lea	missing footpath	install missing path	£90,000.00	North Mid Sussex	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Parish/ Town Council	West Hoathly	Andrew Lea	Top Road	Extend foot path	£50,000.00	North Mid Sussex	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Parish/ Town Council	East Grinstead	Jacquie Russell	pedestrian crossing	pedestrian crossing	£80,000.00	North Mid Sussex	Only possible location is not on the desire line, Suggest that a joint scheme with MSDC & EGTC is explored.
Parish/ Town Council	Worth	Bill Acraman	new cycleway	link to Worth Way	N/A	North Mid Sussex	To be considered for a Local Transport Infrastructure scheme as part of cycling improvements
WSCC Member	East Grinstead	Jacquie Russell	Worth Way link to town centre	Worth Way link to town centre	N/A	North Mid Sussex	To be considered for a Local Transport Infrastructure scheme as part of cycling improvements
Parish/ Town Council	Ardingly	Bill Acraman	College Road	Traffic calming measures	N/A	North Mid Sussex	No scheme identified that meets our criteria
Parish/ Town Council	Fishbourne	L Goldsmith	Blackboy Lane Footway	Provision of new footway	£200,000.00	South Chichester	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Individual	N/A	Michael Cloake	Heene Terrace One Way	One way requiring illuminated signs	£6,000.00	Worthing	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Community Group	N/A	Michael Cloake	Tarring Improvements/ Traffic calming, Terringes Rd area / junction improvements	TRO Waiting restrictions/ junction protection	£10,000.00	Worthing	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Community Group	N/A	Michael Cloake	Wenban Road Traffic Calming	Traffic Calming	£100,000.00	Worthing	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.
Community Group	Tarring	Bob Smytherman	Rectory Road / Glebe Road / Terringes Ave / Pelham Road / St Andrews Road -	Build outs / Traffic calming	£20,000.00	Worthing	Community Scheme has been reviewed and it did not meet criteria threshold for progression under this process.

Community Highway Schemes – Approved for design 2017 Update Sept 18

	Location	Details	Area Highway Manager	CLC	Local Member	Est. cost £	Update Sept 18
1	Haywards Heath –	Clare Park Cycle lane	Richard Speller	Central & South Mid-Sussex	Pete Bradbury	300000	Scheme design is progressing, construction anticipated in the 19/20 programme.
2	Ansty A272	Improved footway links in the village	Richard Speller	Central & South Mid Sussex	Pete Bradbury	75000	Consultants have produced outline design. Richard Speller is discussing the options with the parish council. Implementation planned for 19/20.
3	Haywards Heath	Church Road pedestrian crossing improvements	Richard Speller	Central & South Mid Sussex	Sujan Wickremaratchi	20000	Design complete, TRO currently being processed. Construction planned for 19/20
4	Burgess Hill	Janes Lane – measures to support traffic calming	Richard Speller	Central & South Mid Sussex	Ann Jones	20000	Scheme design is progressing, construction anticipated in the 19/20 programme.
5	Burgess Hill	A273 Crossing improvements	Richard Speller	Central & South Mid-Sussex	Joy Dennis	100000	Preliminary and Detailed Design ongoing and Construction planned for 19/20
6	Burgess Hill	Janes Lane Pedestrian Crossing / possible consolidation of signage to improve effectiveness of 30 mph speed limit	Richard Speller	Central & South Mid-Sussex	Anne Jones	50000	Scheme design is progressing, construction anticipated in the 19/20 programme.
7	Haywards Heath	Haywards Area - Business Park Signage	Richard Speller	Central & South Mid-Sussex	Pete Bradbury	25000	Scheme design is progressing, construction anticipated in the 19/20 programme.
8	Pulborough	Thakeham Pedestrian improvements to Water Lane	Chris Stark	Pat Arculus	Chanctonbury	180000	Scheme design is progressing, due to the complexity of the scheme it is possible delivery may need to be undertaken in the 20/21 programme
9	Henfield	A23 & A24 Junctions with A272 Air quality issues in Cowfold – new signing to reduce lorry movements	Chris Stark	Lionel Barnard	Chantonbury	60000	No workable solution has currently been found,
10	Pulborough	Thakeham – B2139 Jackets Hill speed reduction	Chris Stark	Pat Arculus	Chantonbury	55000	Scheme design is progressing, construction anticipated in the 19/20 programme.
11	Crawley	Crawley – Maidenbower Drive – removal of pinch point	Brian Lambarth	Bob Lanzer	Crawley	60000	Scheme design is progressing, construction anticipated in the 19/20 programme

12	Crawley	Bewbush Manor Roundabout Lane designation	Brian Lambarth	Chris Oxlade	Crawley	60000	Scheme design is progressing, construction anticipated in the 19/20 programme.
13	Arundel & Courtwick	Arundel – New footway in Mill Road	Ben Whiffin	Gary Markwell	JEAAC	250000	Feasibility work ongoing and Construction (if feasible) planned for 19/20
14	Petworth	Wisborough Green – Durbans Road/Kirdford Road junction improvements, footway works & Village Green Lay-by	Chris Dye	Janet Dunton	North Chichester	70000	Outline designs are being discussed with parish council. Implementation planned for 19/20. Possible issue is the need to get approval from SoS for work on 'village green' land.
15	Faygate	A264 Crossing	Chris Stark	Liz Kitchen	North Horsham	250000	Awaiting speed survey results to confirm the approach speed as the initial survey has shown speeds in excess of 50mph, which would prevent the crossing being installed without significant speed reducing measures on the A264
16	Billingshurst	Billingshurst – Marringdean footway	Chris Stark	Amanda Jupp	North Horsham	250000	Local member has accepted that it is not possible to provide an adequate footway through here. Local land owner has already sold land to a developer and we will pursue improvements through the planning route. Scheme cancelled.
17	Billingshurst	Itchenfield – Chapel Road New Footway	Chris Stark	Amanda Jupp	North Horsham	100000	Preliminary and Detailed Design ongoing and Construction planned for 19/20
18	Rusper	Rusper Charlwood Road- Improved crossing facilities to access day centre	Chris Stark	Liz Kitchen	North Horsham	50000	Preliminary and Detailed Design ongoing and Construction planned for 19/20
19	East Grinstead	East Grinstead- Lowells Lane pedestrian crossing	Richard Speller	Liz Bennett	North Mid - Sussex	80000	Design complete, will be going out for public consultation within the next month. Construction planned for 19/20
20	Chichester	Chichester- Florence Road pedestrian crossing	Chris Dye	Simon Oakley	South Chichester	150000	Design Complete, will be going out to consultation in near future.,,Construction planned for 19/20
21	Northbrook	Titnore Lane footway	Mike Thomas	Sean McDonald	Worthing	60000	Feasibility study carried out and currently scheme is unaffordable (circa £1m+).

Appendix D

Community Highway Schemes – Approved for design in 2016 Update Sept 18

	Location	Details	Area Highway Manager	CLC	Local Member	Est. cost	Update Sept 18
1	Cuckfield, Isaac's Lane	Request for footway extension and new controlled crossing for school children walking from Bolnore Village. New lighting possibly required. Preliminary design already done.	Richard Speller	Central Mid Sussex	Peter Bradbury	200k	Scheme design is complete and pricing assessment shows an increase is expected scheme cost. Financing options are currently being investigated and programming will follow.
2	Haywards Heath, Queens Road	Request for some sort of Traffic Calming to prevent rat running. Previous community surveys indicate a desire for speed humps. Feasibility/options appraisal needed in first instance.	Richard Speller	Central Mid Sussex	Sujan Wickremarat chi	50k	Formal advert of proposals now underway (until 20 September) for 20 limit, speed cushions and a weight restriction. Plan to implement in 19/20.
3	Cuckfield, London Lane	Believed s106 funding available. Parish request for traffic calming. Parish have had a preliminary design done that neither the Parish nor Police are happy with. Request to review these designs and look at better engineering solutions (options appraisal).	Richard Speller	Central Mid Sussex	Peter Bradbury	60k	Road space availability has meant the scheme slipping into 19/20 construction year. Design now complete.
4	Storrington, School Hill jw Manleys Hill	Lorry congestion at tight corner Prohibition of HGV movements in School Hill	Chris Stark	Chanctonbury	Philip Circus	20k	Design work and TRO process is complete and the scheme is with our contractor for pricing and programming this year.
5	Arundel	20mph limit & associated Improvements	Ben Whiffin	Joint Downland Arun	Nigel Peters	200k	Formal advert is complete, objections have been resolved at CLC, detailed design due to be completed end of September. BB will price the job for implementation in Jan/Feb 2019.
6	A29 Slindon	Signalised crossing & speed reduction	Ben Whiffin	Joint downland Arun	Derek Whittington	150k	Designed scheme completed on site but some remedial and additional signing works to be delivered, as agreed with community, and Ben Whiffin.

7	Bognor, Halfords junction,	Junction improvement at Halfords Industrial estate / Rowan Way.	Ben Whiffin	Joint Downland Arun	Graham Jones Ann Rapnik	50k	Scheme design is being finalised prior to formal TRO consultation and will be included in the 19/20 ADP for delivery subject to the TRO process outcome.
8	Ferring, Sea Lane,	Traffic calming/junction improvements	Ben Whiffin	Joint Eastern Arun	Peter Evans	100k	Scheme completed on site
9	Christs Hospital	Downs Link needs connection at Christs Hospital Station Provide new link between existing bridleways	Chris Stark	North Horsham	Amanda Jupp	300k	Following concerns around the initial route being taken through a section of Ancient Woodland, the scheme is being redesigned based on a new route alongside old station platforms. The scheme is currently due to be delivered as part of the 19/20 programme.
10	Billinghurst Bypass Footbridge	Lighting	Chris Stark	North Horsham	Amanda Jupp	20k	Works are due to commence this week on road crossing for power supply, and next week on footpath columns. Works due to be completed end of September.

11	Billingshurst, High Street near The Alders	Provision of gateway feature and pedestrian refuge	Chris Stark	North Horsham	Amanda Jupp	20k	Pedestrian refuge was not feasible so an improved crossing was proposed with footway improvements to compliment. Developer works connected to the A272 upgrade on site have altered the existing footway layout and so our scheme has been put on hold until developer works are complete. Meeting with Chris Stark on site end of September to discuss and review.
12	Slaugham TC	6 identified Gateways to be replaced / regenerated. VAS signs requested (needs/location assessment required) and to raise two existing uncontrolled crossings into tables. Believed S106 available and there is an assumption that it has been allocated to the Parish (if so possible S278??)	Richard Speller	North Mid Sussex	Bill Acraman	50k	Gateways only to be implemented (proposals for raised tables have been dropped) some incorporating VMS (maintenance costs to be met by parish). Detailed design to be completed end of September, implementation is possible this financial year.
13	Westhampnett Cycle Facilities	Construction of shared use cycleway through Westhampnett village linking with businesses	Chris Dye	South Chichester	Jeremy Hunt	370k	Following consultation with the Parish Council and cycle forum detailed design is being undertaken and due to be completed by December'18. It is intended for the scheme to be delivered as part of the 19/20 ADP.
14	Torch path	Torch are a company that provide holidays to vision impaired people and use Hurstpierpoint centre to train staff. Would like access improved from their property to the centre. A mud track PROW exists that could be upgraded to cater for them as well as all users of this PROW. Build out required to ease crossing (note previous fatal site). Drainage/footway/Buildout scheme.	Richard Speller	South Mid Sussex	Peter Griffiths	12k	Scheme is complete.
15	Bognor Regis Frith Road,	Request for Traffic Calming	Ben Whiffin	Western Arun	Ann Rapnick	150k	Proposals comprise 3 pairs of speed cushions and a raised table junction. Informal consultation with frontagers and stakeholders now underway. Detailed design and formal advertisement to follow later in financial year. Implementation will be 19/20.

16	Southwick Footbridge Lighting	Provision of Streetlighting across bridge and on its approaches.	Mike Thomas	Adur	Janet Mockridge	30k	SSE were due to implement lighting improvements in august. They have not done this. We are still waiting for a revised date. Works will be done without closing the pedestrian route.
----	-------------------------------------	--	----------------	------	--------------------	-----	---